



As-Built Documentation and Interconnection Commissioning Checklist

Please complete the form and submit to PGE two weeks prior to energizing the facility.
Please enter the information as completely as possible.

Please return to PGE via email to Small.PowerProduction@pgn.com.

Generator Facility Information

Interconnection Queue Number	
Facility Name	
Facility Location	
Type of Facility	
Total AC Nameplate Rating	
Interconnection Voltage (kV)	

Nameplate Information

Inverter Manufacturer	
Inverter Model	
Inverter Nameplate Rating	
Number of Inverters	

Step Up Transformer Information

Transformer Manufacturer	
Single Phase	
Three Phase	

Transformer Rated Capacity (MVA)			
Percent Impedance on Transformer Base		Percent Impedance on Transformer Base	
Low Side Voltage	Delta	Wye	Taps
High Side Voltage	Delta	Wye	Taps

Documentation Checklist

Documents Required	Included
As-Built One-Line	
As-Built Site Plan	
Inverter Specification Sheet	
Step Up Transformer Specification Sheet	
Transfer Trip Relay Settings (if applicable)	
Operation and Maintenance Contact Information	

Interconnection Commissioning Checklist To Be Completed By PGE

Requirements	Completed/Passed
PGE Horseshoe Lock in Place	
AC Disconnect in Place	
AC Disconnect has Proper Signage	
Inverter(s) Match Commissioning Checklist	
Step Up Transformer Match Commissioning Checklist	
Inverter Anti-Islanding Test	
Emergency Contact Signage on Gate	