

WEEKLY CONSTRUCTION BULLETIN

4/17/23 – 4/21/23

INFRASTRUCTURE UPGRADES IN PARK PLACE PROJECT #: SEK002386 BOROUGH: BROOKLYN DATE ISSUED: 4/17/23

The following is an anticipated work schedule for the upcoming week. However, due to unforeseen field and weather conditions, it may become necessary to change some scheduled work locations, operations, and dates.

DATE	WORK HOURS	LOCATION	OPERATION
4/17/23 – 4/21/23	9:00 am – 5:00 pm	Underhill between Park Pl and Sterling	Wingback Altice cable facility
4/17/23 – 4/21/23	9:00 am – 5:00 pm	Underhill between Park Pl and Sterling	Excavation for installation of 24-inch sewer and cradle concrete
4/17/23 – 4/21/23	9:00 am – 5:00 pm	Underhill between Park Pl and Sterling	Backfill and installation of temporary pavement
4/17/23 – 4/21/23	9:00 am – 5:00 pm	Vanderbilt Ave Intersection – Northbound lanes	Excavation and demolition for Con Edison relocation layout
4/17/23 – 4/21/23	9:00 am – 5:00 pm	Vanderbilt Ave Intersection – Northbound lanes	Backfill and installation of temporary pavement
4/17/23 – 4/21/23	9:00 am – 5:00 pm	Vanderbilt Ave Intersection – Northbound Lanes	Installation of two-way maintenance of traffic protection
4/19/23	8:30am – 4:30 pm	Park Pl btw Vanderbilt and Underhill	Temporary water service interruption

WATER SHUT-OFF NOTIFICATIONS: In addition to a 72-hour Advisory, a prior 24-hour notification will be distributed / posted to any / all affected locations.

NO PARKING SIGNS: Will be distributed / posted 72 hours prior to the temporary elimination of street parking. Please observe posted parking regulations in construction areas.

FOR FURTHER INFORMATION: Contact Shernell Pemberton, the **Community Construction Liaison** at Office: (646) 908-2131 Cell: (347) 967-0496 or parkplccl@gmail.com