

WEEKLY CONSTRUCTION BULLETIN

3/28/22 - 4/01/22

INFRASTRUCTURE UPGRADES IN PARK PLACE PROJECT #: SEK002386 BOROUGH: BROOKLYN DATE ISSUED: 3/25/22

The following is an anticipated work schedule for the upcoming week. However, due to unforeseen field and weather conditions, it may become necessary to change some scheduled work locations, operations and dates.

DATE	WORK HOURS	LOCATION	OPERATION
3/28/22-4/01/22	9:00 am-3:30 pm	Intersection of Sterling Place and Vanderbilt Avenue Intersection of Park Place and Vanderbilt Avenue	Installation of Catch Basin Chutes. Installation of utility wingbacks at catch basin chutes
3/28/22	9:00 am-3:30 pm	Intersection of Carleton Avenue and Park Place	Continued excavation and installation of SOE (support of excavation) for sewer chamber
3/29/22-4/01/22	9:00 am-3:30 pm	Intersection of Carleton Avenue and Park Place	Installation of rebar, pour base slab, and installation of walls and roof of sewer chamber

WATER SHUT-OFF NOTIFICATIONS: In addition to a 72-hour Advisory, a prior 24-hour notification will be distributed / posted to any / all affected locations(s).

NO PARKING SIGNS: Will be distributed / posted 72 hours prior to the temporary elimination of street parking. Please observe posted parking regulations in construction areas.

FOR FURTHER INFORMATION: Contact Danilo Mikhaylov, the Community Construction Liaison at (347) 696-7530 or parkplccl@gmail.com