## CHEADLE TOWNS FUND BOARD MEETING MINUTES

Date	9 <sup>th</sup> April 2021 at 3.30	pm	
Venue	MS Teams		
Present	Marge Falconer  Mary Robinson, MP Cllr. David Meller Sharon Seville	<ul> <li>Executive Director, BMI Circle Health,</li> <li>Alexandra Hospital</li> <li>MP for Cheadle, Conservative</li> <li>Councillor Cheadle Hulme N. Labour</li> <li>Stockport Vice-President GM Chamber</li> </ul>	
	Caroline Simpson Simon Elliott Rosie Jenkins  Observers / Presente Cllr Keith Holloway David Hodcroft Robert Goulsbra  Michael S. Fisher	of Commerce - Deputy Chief Executive, SMBC - Head of Rail Programme, TfGM - Cities & Local Growth Unit, BEIS & MHCLG (advisor role) ers - Councillor Cheadle & Gately, Lib Dem - GMCA - Head of Development and Regeneration SMBC - Development and Regeneration	
	Oliver Williamson	Manager, SMBC - PA for Mary Robinson MP	
Apologies	Dr Viren Mehta Rob Munro Cllr. Tom Morrison	<ul><li>Cheadle Medical Practice</li><li>Chair of Cheadle Village Partnership</li><li>Councillor Cheadle Hulme N. Lib Dem</li></ul>	
Item			Actions
1.	Welcome and Introductions		
	MF chaired the meet Apologies received a CS introduced the ag Actions from last mee	s above	Noted
2.	Board ToR & Memb	ership, Caroline Simpson, SMBC	
	CS explained that in the current Board Terms of Reference there was no allowance for alternates if a Board member was unable to attend. Whilst this avoided different people attending the meetings, it did not allow for cross party representation if a member was absent for a significant period.  The suggested amendment to the ToR is to allow alternates, subject to Board consent, and on an exceptional basis only.		Noted

3.	MF - was concerned that this change would be open to all Board members and it may affect attendance  MR - said that the decision not to have substitutes was deliberate to keep the effective working of the Board. MR expressed concern if such a facility was open to all Board members. MR asked how long an absence would have to be to qualify.  CS – Action taken to explore the potential length of absence and report back to the next Board as required.  The Board agreed that Cllr Holloway could remain in the capacity of an observer for the current meeting.  Station Update, Simon Elliott, TfGM  SE outlined the key five actions being taken forward in support of the Towns Fund Project Confirmation process and the need to address early on some of the Heads of Terms conditions. These are:  1) A narrative to accompany the Network Rail timetabling report  2) A review of the Station cost estimate, to include allowance for potential track and signalling costs	Action: CS  Agreed  Noted
3.	deliberate to keep the effective working of the Board. MR expressed concern if such a facility was open to all Board members. MR asked how long an absence would have to be to qualify.  CS – Action taken to explore the potential length of absence and report back to the next Board as required.  The Board agreed that Cllr Holloway could remain in the capacity of an observer for the current meeting.  Station Update, Simon Elliott, TfGM  SE outlined the key five actions being taken forward in support of the Towns Fund Project Confirmation process and the need to address early on some of the Heads of Terms conditions. These are:  1) A narrative to accompany the Network Rail timetabling report  2) A review of the Station cost estimate, to include allowance	Agreed
3.	report back to the next Board as required.  The Board agreed that Cllr Holloway could remain in the capacity of an observer for the current meeting.  Station Update, Simon Elliott, TfGM  SE outlined the key five actions being taken forward in support of the Towns Fund Project Confirmation process and the need to address early on some of the Heads of Terms conditions. These are:  1) A narrative to accompany the Network Rail timetabling report  2) A review of the Station cost estimate, to include allowance	Agreed
3.	Station Update, Simon Elliott, TfGM  SE outlined the key five actions being taken forward in support of the Towns Fund Project Confirmation process and the need to address early on some of the Heads of Terms conditions. These are:  1) A narrative to accompany the Network Rail timetabling report  2) A review of the Station cost estimate, to include allowance	
	SE outlined the key five actions being taken forward in support of the Towns Fund Project Confirmation process and the need to address early on some of the Heads of Terms conditions. These are:  1) A narrative to accompany the Network Rail timetabling report  2) A review of the Station cost estimate, to include allowance	Noted
	of the Towns Fund Project Confirmation process and the need to address early on some of the Heads of Terms conditions. These are:  1) A narrative to accompany the Network Rail timetabling report  2) A review of the Station cost estimate, to include allowance	Noted
	report 2) A review of the Station cost estimate, to include allowance	
	<ol> <li>Agree draft Heads of Terms for the station land</li> <li>Develop the options and a SWOT analysis for deliverability for the station, rail infrastructure and highways</li> <li>Revisit the VfM metrics in relation to the capacity study.</li> </ol>	
	MR - confirmed that DfT had received Cheadle's New Station Fund bid and that the initial assessment had taken place. Outcome awaited.	Noted
	SE - provided an update on the work being progressed on the land arrangements.	
	SE outlined a programme of the tasks required for the Project Confirmation submission.	
	RJ confirmed that submissions were due <u>24<sup>th</sup> May.</u>	
4.	Accelerated Fund Project Update, Michael Fisher, SMBC	
	MSF – provided a progress summary of the Accelerated Fund projects. Projects are being delivered between March and June. There have been some delays due to the need to reconsult, supplier delays and logistics.	Noted
	MSF – confirmed that the £500,000 was fully committed.	

	Drogram is summerized below:	<u> </u>
	Progress is summarised below:  Jubilee Diamond Park:	Noted
		Noted
	Path Upgrade - complete	
	Equipment – on order expect delivery in April	
	Sustainable Drainage System (SuDS) - works started 29/03	
	using the 'Learn to Ride' hardstanding for site storage	
	<u>Learn to Ride</u> – delivery due end of April, works to follow the	
	SuDS project	
	Active Travel:	Noted
	Ashfield Road - detailed design complete. Likely to be on site	
	late April	
	School Streets pilot - start on site expected late April	
	High Street Parklet - road safety audit means that the Parklet	
	has moved a little to the east to avoid conflict with the Massie	
	St. junction. Parklet ordered and highway works to commence in	
	April. Installation date to be confirmed.	
	Other Projects:	Noted
	<u>Digital Information Point</u> - supplier now selected. SMBC	
	contractor to undertake the civils and highway works. Planning	
	permission for advertisements being sought.	
	Supply and installation to take 10 to 12 weeks. Assume mid to	
	late June to allow commissioning.	
	<u>Councillor Lane</u> - Trees planted. Works to start end of April <u>Abney Hall Park</u> - Wildlife improvements complete.	
	Abriey Hair Fark - Wildlife Improvements complete.	
	DM – asked if the trial pit in Jubilee Dimond Park was	Action: MSF
	successful. MSF to confirm.	
	MD solved if a consultation had taken along on the account of the	
	MR – asked if consultation had taken place on the new parklet	
	location. MSF confirmed that it had.	
	CS – picked up on the suggestion that before / after publicity	Noted
	and material is undertaken with the suggestion of arranging a	
	site visit.	
	MR - agreed	
	MF – agreed that this would be a positive post Covid story	
5.	Capacity Fund and Towns Fund, Caroline Simpson, SMBC	
	CS outlined that £40,000 additional Capacity Funding had been	
	awarded. Together with the remaining £26,000 from the earlier	Noted
	award means that approximately £66,000 remains.	
	11	
	CS - confirmed that more resources would be required to	
	progress the project business plans and would seek approval for	Action: CS
	additional resources from the Council.	Action. 00
	additional resources from the Council.	
	RJ – confirmed that the Capacity Fund process was very	
	competitive, and that no Town received the full amount	
	The Reard agreed to commit the remaining SSS 000 to project	Agrood
	The Board agreed to commit the remaining £66,000 to project	<u>Agreed</u>
	development and business cases	

	CS – confirmed that how the fund is used across the projects would be reported back to the Board when fully known.	Action: CS
	CS explained the need to allocate the remaining £5.64m Towns Fund across Active Travel and the Eco Business Park projects. To be agreed at the next Board meeting prior to submission of Project Confirmation in May 2021.	Action: CS
	CS – noted that the above task could be dependent on whether any announcements had been made on the New Station Fund.	Noted
6.	Looking Forwards, Caroline Simpson, SMBC	
	<ul> <li>CS summarised the next steps as:</li> <li>Progress the five actions for the Station</li> <li>Redesign the Active Travel and Eco Business Park projects, including revised budgets and outputs</li> <li>Agree in principle the revised project budgets at next the Board meeting in time for submission of the Project Confirmation submission.</li> <li>Commit the £66,000 Capacity Funding to early feasibility work.</li> </ul>	Noted
	Thanks were given by Board members to everyone who has been involved in bringing forward the Towns Fund work and the projects to date	Noted
	Next Towns Fund Board meeting was arranged for <u>Friday 14<sup>th</sup> May 2021 at <b>3.30pm</b> via MS Teams.</u>	

## Abbreviations:

AF – Accelerated Fund (Towns Fund)

BCR - Benefit Cost Ratio

BEIS - Department for Business, Energy & Industrial Strategy

CVP - Cheadle Village Partnership

DIP – Digital Information Point

DJP - Diamond Jubilee Park

DfT – Department for Transport

Green Book – a five point business case tool used by Government

HMT - Her Majesties Treasury

HoT – Heads of Terms

LEP - Local Economic Partnership

MCL - Mid Cheshire Line (railway)

MHCLG - Ministry of Housing, Communities & Local Government

NR - Network Rail

NSF – New Station Fund (Round 3)

PF - Pell Frischmann

RYR – Restoring Your Railway (Ideas Fund)

SMBC - Stockport Metropolitan Council

SOBC - Strategic Outline Business Case

SWOT - Strengths, Weaknesses, Opportunities, Threats

SuDS – Sustainable Drainage System

TfGM – Transport for Greater Manchester

TIP - Town Investment Plan

ToR - Terms of Reference