

January 21 *PLEASE NOTE DATES MAY BE SUBJECT TO CHANGE AND ARE A GUIDE ONLY*

Street Name	Ward	Extents	Type	Treatment	Scheme Status	When
Abbotsleigh Drive	BN		Carriageway	Microasphalt	Completed	Spring
Akesmoor Drive	SH		Carriageway	Resurfacing	Completed	Autumn
Alston Close	BN		Carriageway	Microasphalt	Completed	Spring
Alvington Grove	BN		Carriageway	Microasphalt	Completed	Spring
Arlington Drive	SH		Carriageway	Patching	Planned	Spring 21
Balmoral Drive	MS		Carriageway	Patching	Planned	Spring 21
Bancroft Close	BW		Carriageway	Patching	Planned	Spring 21
Barlow Crescent	MS		Carriageway	Patching	Planned	Spring 21
Belstone Close	BN		Carriageway	Microasphalt	Completed	Spring
Bickerton Drive	BN		Carriageway	Microasphalt	Completed	Spring
Boscombe Drive	SH		Carriageway	Patching	Planned	Spring 21
Bradgate Avenue	HG		Carriageway	Resurfacing	Completed	Autumn
Bramhall Lane South	BN	Pedestrian Crossing to Grange Road	Carriageway	Microasphalt	Completed	Summer
Bramhall Lane South	BN	Bramhall Park Road to Ped Crossing	Carriageway	Resurfacing	Completed	Autumn
Bramhall Moor Lane	SH	Aldwyn Crescent to Jacksons Lane	Carriageway	Microasphalt	Completed	Autumn
Brampton Road	BN		Carriageway	Microasphalt	Completed	Winter
Branfield Avenue	HG		Carriageway	Resurfacing	Completed	Autumn
Branksome Drive	HG	Bradgate Avenue to no 50	Carriageway	Resurfacing	Completed	Autumn
Broadhill Close	BN		Carriageway	Patching	Planned	Spring 21
Broadoak Road	BN		Carriageway	Patching	Planned	Spring 21
Broadway	BN		Carriageway	Part Resurfacing	Planned	Spring 21
Brookdale Avenue	MS		Carriageway	Patching	Planned	Spring 21
Brooklyn Road	SH		Carriageway	Resurfacing	Completed	Autumn
Burleigh Close	BN		Carriageway	Microasphalt	Completed	Spring
Buxton Road	MS	Carr Brow to Boundary	Carriageway	Surface Dressing	Completed	Summer
Buxton Road	BC	Higher Hillgate to Dundonald Street	Carriageway	Resurfacing	Completed	Autumn
Buxton Road West	MS	Carr Brow to Boundary	Carriageway	Surface Dressing	Completed	Summer
Caption Close	BN		Carriageway	Microasphalt	Completed	Spring
Carisbrooke Avenue	SH		Carriageway	Patching	Completed	Autumn
Cavendish Road	HZ	Rutland Road to Bakewell Road	Carriageway	Resurfacing	Completed	Summer
Central Drive	HG		Carriageway	Resurfacing	Completed	Winter
Charlestown Road East	SH		Carriageway	Patching	Completed	Autumn
Chatham street	ECH	No 1 to No 4	Carriageway	Resurfacing	Completed	Winter
Chester Road	SH	Lyndhurst Avenue to Playing Field	Carriageway	Microasphalt	Completed	Autumn
Chester Road	BS	Lancastrian Way to Church Lane	Carriageway	Surface Dressing	Completed	Autumn
Chudleigh Close	BN		Carriageway	Microasphalt	Completed	Spring
Church Lane	MS	Roundabout to Ridge Avenue	Carriageway	Microasphalt	Completed	Summer
Church Lane	MS	Stockport Road to Roundabout	Carriageway	Resurfacing	Completed	Autumn
Church Lane	MS	146 to West Tower Mews	Carriageway	Resurfacing	Completed	Autumn
Church Street	MS		Carriageway	Patching	Completed	Winter
Churchston Avenue	BN		Carriageway	Microasphalt	Completed	Spring
Claremont Road	CHS		Carriageway	Resurfacing	Completed	Summer
Dartington Close	BN		Carriageway	Microasphalt	Completed	Spring

Dean Moor Road	BN	Bramhall Moor Lane to Ringmore Road	Carriageway	Microasphalt	Completed	Spring
Denbury Green	BN		Carriageway	Microasphalt	Completed	Spring
Didsbury Road	HS	Bankfield Avenue to Roundabout (one side only)	Carriageway	Resurfacing	Completed	Summer
Didsbury Road	HS	Outside St Winifreds School	Carriageway	Resurfacing	Completed	Summer
Didsbury Road	HS	Langham Road to Branksome Road	Carriageway	Resurfacing	Completed	Summer
Dooley Lane	BW	Dr approach to Stockport Rd lights to the Garden Centre Car Park Entrance	Carriageway	Patching	Completed	Summer
Dovedale Close	MS		Carriageway	Microasphalt	Completed	Autumn
Duncombe Close	BN		Carriageway	Microasphalt	Completed	Spring
Ecclesbridge Road	MS	Maple Close to Mount Drive	Carriageway	Patching	Completed	Autumn
Ecclesbridge Road	MS	Hibbert Lane to Maple Avenue	Carriageway	Resurfacing	Completed	Autumn
Elmsway	BS		Carriageway	Microasphalt	Completed	Autumn
Fair Acres Road	MS		Carriageway	Microasphalt	Completed	Autumn
Ferndale Avenue	SH		Carriageway	Patching	Planned	Spring 21
Foxland Road	CG		Carriageway	Resurfacing	Completed	Summer
Gatley Road	CG	Torkington Road to Springfield Road	Carriageway	Resurfacing	Completed	Summer
Gatley Road	CG	Cambridge Road to Funeral Director	Carriageway	Resurfacing	Completed	Summer
Gillbent Road	CHS	The Circuit to Grove Lane	Carriageway	Patching	Completed	Summer
Glenwood Grove	SH		Carriageway	Resurfacing	Completed	Winter
Greenbank Crescent	MS		Carriageway	Patching	Planned	Spring 21
Grenville Street	SC	Chatham Street to Bloom Street	Carriageway	Resurfacing	Completed	Autumn
Harford Close	BN		Carriageway	Microasphalt	Completed	Spring
Hatherlow/Barrack Hill	BR	St Christophers Drive to Gorsey Brow	Carriageway	Microasphalt	Completed	Summer
Hawk Green Road	MS		Carriageway	Patching	Planned	Spring 21
Headlands Road	BN		Carriageway	Microasphalt	Completed	Autumn
Hempshaw Lane	MAN	Lowndes Lane to Christie Street	Carriageway	Resurfacing	Completed	Summer
Hendham Close	BN		Carriageway	Microasphalt	Completed	Spring
Highfield Road	BN		Carriageway	Microasphalt	Completed	Autumn
Highfield Road	CHS	Park Avenue to Westfield Road	Carriageway	Resurfacing	Completed	Winter
Hillbury Road	BN		Carriageway	Microasphalt	Completed	Spring
Hillcrest Road	BN		Carriageway	Patching	Planned	Spring 21
Hilton Road	BN		Carriageway	Microasphalt	Completed	Spring
Holland Road	BN		Carriageway	Microasphalt	Completed	Spring
Hulme Hall Road	CHS	Upton Avenue to Swann Lane	Carriageway	Resurfacing	Completed	Summer
Huxley Close	BN		Carriageway	Resurfacing	Completed	Autumn
Huxley Drive	BN		Carriageway	Resurfacing	Completed	Autumn
Huxton Green	BN		Carriageway	Microasphalt	Completed	Spring
Kensington Road	ECH	Avon Close to CDS	Carriageway	Resurfacing	Completed	Winter
Keswick Road	MS		Carriageway	Microasphalt	Completed	Autumn
Kinder Drive	MS		Carriageway	Resurfacing	Planned	Winter
Kings Close	BN		Carriageway	Patching	Completed	Winter
Kingsway	BN		Carriageway	Patching	Completed	Winter
Kingsway (A34)	CG	Gatley Road to Barnes Way	Carriageway	Resurfacing	Planned	In Progress
Kirk Fell Drive	MS		Carriageway	Microasphalt	Completed	Autumn
Ladythorn Avenue	MS		Carriageway	Patching	Planned	Spring 21
Ladywell Close	BN		Carriageway	Microasphalt	Completed	Spring
Lake Street	SH		Carriageway	Resurfacing	Planned	Spring 21
Lakeside Green	SH		Carriageway	Resurfacing	Completed	Autumn
Langdale Close	MS		Carriageway	Microasphalt	Completed	Autumn

Larchway	BS		Carriageway	Microasphalt	Completed	Autumn
Leigh Avenue	MS		Carriageway	Patching	Planned	Spring 21
Linksway	CG		Carriageway	Patching	Completed	Spring
London Road	HZ	Junction Commercial Road	Carriageway	Resurfacing	Completed	Spring
Longmead Avenue	SH		Carriageway	Patching	Completed	Winter
Lower Strines Road	MS		Carriageway	Patching	Completed	Autumn
Lowndes Lane	SH	Nangreave Road to Hempshaw Lane	Carriageway	Patching	Planned	Spring 21
Lyndhurst Avenue	SH	Corfe Crescent to Chester Road	Carriageway	Patching	Planned	Spring 21
Lynton Drive	MS		Carriageway	Microasphalt	Completed	Autumn
Marlborough Drive	RS		Carriageway	Resurfacing	Completed	Winter
Marple Road	OFF	Marple Old Road to Offerton Green	Carriageway	Microasphalt	Completed	Summer
Marple Road	OFF	Hillcrest Road Junction	Carriageway	Resurfacing	Completed	Autumn
Marsham Drive	MS		Carriageway	Patching	Planned	Spring 21
Meadway	MS		Carriageway	Patching	Completed	Autumn
Modbury Close	BN		Carriageway	Microasphalt	Completed	Spring
Mostyn Road	SH		Carriageway	Patching	Planned	Spring 21
Nansen Road	CG		Carriageway	Patching	Planned	Spring 21
New Zealand Road	OFF	Approx First 130m from Park Inn	Carriageway	Resurfacing	Completed	Spring
Norwood Avenue	MS		Carriageway	Resurfacing	Completed	Winter
Nursery Lane	ECH	Adopted area at jct with Stockport road	Carriageway	Patching	Completed	Autumn
Orford close	MS		Carriageway	Microasphalt	Completed	Autumn
Palmerston Road	SH		Carriageway	Microasphalt	Completed	Spring
Park Lane	MAN		Carriageway	Resurfacing	Completed	Summer
Park Road	MS	Speed Restriction to Boundary	Carriageway	Patching	Planned	Spring 21
Peakdale Road	MS		Carriageway	Patching	Planned	Spring 21
Queen Street	MS		Carriageway	Resurfacing	Completed	Autumn
Redford Drive	BN		Carriageway	Microasphalt	Completed	Spring
Reveton Green	BN		Carriageway	Microasphalt	Completed	Spring
Ridge Road	MS		Carriageway	Microasphalt	Completed	Autumn
Roseway	BN		Carriageway	Patching	Completed	Winter
Russell Avenue	MS		Carriageway	Microasphalt	Completed	Autumn
Rutters Lane	SH		Carriageway	Patching	Planned	Spring 21
Sandhurst Road	SH		Carriageway	Patching	Planned	Spring 21
Sandiway	BN		Carriageway	Microasphalt	Completed	Spring
Saville Road	CG		Carriageway	Resurfacing	Completed	Winter
Scafell Close	MS		Carriageway	Microasphalt	Completed	Autumn
Sherford Close	BN		Carriageway	Microasphalt	Completed	Spring
Silverdale Close	MS		Carriageway	Microasphalt	Completed	Autumn
South Drive	CG		Carriageway	Microasphalt	Completed	Spring
Springfield Road	CG		Carriageway	Resurfacing	Completed	Autumn
St Thomas's Place	SC		Carriageway	Resurfacing	Completed	Summer
Station Road	CHS	Ravenoak Road Roundabout to Red HRA - Waitrose to Albert Rd	Carriageway	Microasphalt/Part Resurfacing	Completed	Spring
Stokesay Drive	SH		Carriageway	Microasphalt	Completed	Summer
Strines Road	MS	Sportsman Pub to No 296	Carriageway	Microasphalt	Completed	Summer
Strines Road	MS	Oldknow Road to Plucksbridge Road	Carriageway	Patching	Completed	Summer
Styal Road	CG	Yew Tree Grove to Dark Lane Bridge	Carriageway	Resurfacing	Completed	Spring
Swann Grove	CHS		Carriageway	Resurfacing	Completed	Winter
Swann Lane	CHS		Carriageway	Microasphalt	Planned	Spring 21

Syddall Avenue	HG		Carriageway	Resurfacing	Completed	Winter
Tenby Road	ECH		Carriageway	Resurfacing	Completed	Winter
The Ridge	MS		Carriageway	Patching	Completed	Summer
Thurlestone Drive	BN		Carriageway	Microasphalt	Completed	Spring
Totnes Avenue	BN		Carriageway	Microasphalt	Completed	Spring
Trinity Street	MS		Carriageway	Microasphalt	Completed	Spring
Truro Avenue	BC		Carriageway	Resurfacing	Planned	Winter
Turncroft Lane	OFF	Hanson Mews to Victoria Road	Carriageway	Resurfacing	Completed	Spring
Union Road	MS		Carriageway	Resurfacing	Completed	Winter
Vale Road	BR		Carriageway	Surface dressing	Completed	Summer
Walmer Drive	BN		Carriageway	Patching	Completed	Winter
Wellington Road North	HS	Approx Regent Court to Warwick Road	Carriageway	Surface dressing	Completed	Summer
Wellington Road South	BC	Longshut Lane to Mount Tabor	Carriageway	Resurfacing	Completed	Summer
West Drive	CG		Carriageway	Patching	Completed	Spring
Wilmslow Road	BS	Deanwater Hotel to Church lane	Carriageway	Surface Dressing	Completed	Summer
Winslade Close	BN		Carriageway	Microasphalt	Completed	Spring
Woodford Road	BS	Junction Meadway to Woodford Rec	Carriageway	Microasphalt	Completed	Autumn
Woodford Road	BS	Meadway Junction	Carriageway	resurfacing	Completed	Summer
Woodford Road	BS	Baptist Church to #128	Carriageway	Resurfacing	Completed	Autumn
Woodlands Drive	MAN	Offerton Lane to Cul-De Sac (not incl resurfaced section)	Carriageway	Microasphalt	Planned	Spring 21
Wybersley Road	MS	Carr Brow to UU Water Works	Carriageway	Part Resurfacing	Completed	Summer
Adswold Lane West	DCG		Footway	Patching	Planned	Spring 21
Adswold Old Hall Road	DCG		Footway	Patching	Completed	Autumn
Adswold Road	DCG	Birdhall Road to Garners Lane	Footway	Slurry Seal	Completed	Summer
Alamein Drive	BR		Footway	Slurry Seal	Completed	Spring
Albert Road	CHS	Station Rd to Hulme Hall Rd	Footway	Patching	Planned	Spring 21
Alvanley Crescent	DCG		Footway	Patching	Planned	Spring 21
Annable Road	BW		Footway	Resurfacing	In Progress	Winter
Arley Grove	DCG		Footway	Resurfacing	Completed	Summer
Ashdown Avenue	BW		Footway	Resurfacing	Planned	TBA
Ashton Street	BW		Footway	Resurfacing	Planned	TBA
Barlow Crescent	MS		Footway	Resurfacing	Completed	Summer
Barnfield Road West	DCG		Footway	Patching	Completed	Autumn
Barnsfold Road	MS		Footway	Resurfacing	Completed	Summer
Beech Road	DCG		Footway	Patching	Planned	Spring 21
Beechfield Road	DCG		Footway	Resurfacing	Completed	Winter
Beeston Grove	DCG		Footway	Reconstruct	Completed	Summer
Birchway	MS	Kirkfell to Andrew Lane, one side only	Footway	Resurfacing	Completed	Summer
Boundary Close	BW		Footway	Resurfacing	Completed	Autumn
Bowfell Drive	MS		Footway	Resurfacing	Completed	Summer
Bowland Road	BW		Footway	Resurfacing	Completed	Autumn
Braddon Road	BW		Footway	Resurfacing	Planned	Spring 21
Bramhall Lane	DCG	Midland Road to Clutha Road	Footway	Slurry Seal	Completed	Summer
Brimelow Street	BW		Footway	Retread	Planned	Spring 21
Buckingham Road	CHN	Princess Avenue to Worcester Road	Footway	Patching	Planned	Spring 21
Burnside Road	CG		Footway	Reconstruct	Completed	Autumn
Buxton Road	MS	Threaphurst Lane to Rising Sun pub	Footway	Slurry Seal	Completed	Spring
Cale Green/Shaw Heath	DCG	Bramhall Lane to Lowfield road	Footway	Slurry Seal	Completed	Spring

Cale Street	DCG		Footway	Slurry Seal	Planned	Spring 21
Cambridge Drive	BW		Footway	Resurfacing	Completed	Autumn
Cambridge Road	CG		Footway	Reconstruction	Completed	Winter
Cambridge Street	DCG		Footway	Patching	Planned	Spring 21
Carlingford Close	DCG		Footway	Resurfacing	Completed	Autumn
Carmichael Street	ECH	Edgeley Road to Old Chapel Street	Footway	Reconstruct	Planned	Winter
Castleton Drive	MS		Footway	Resurfacing	Planned	Spring 21
Charnwood Road	BW		Footway	Resurfacing	Completed	Autumn
Chatsworth Road	MS		Footway	Resurfacing	Planned	Winter
Chelford Grove	DCG		Footway	Patching	Completed	Spring
Clough Meadow	BW		Footway	Resurfacing	Completed	Autumn
Crosby Street	DCG	Adswood Lane East to Lowfield Road	Footway	Patching	Planned	Spring 21
Davenport Drive	BW		Footway	Patching	Planned	Spring 21
Dingle Grove	CG		Footway	Reconstruct	Completed	Summer
Dorset Avenue	DCG		Footway	Patching	Planned	Spring 21
Edinburgh Drive	BW		Footway	Resurfacing	Planned	Winter
Elm Tree Road	BW		Footway	Resurfacing	In Progress	Winter
Elmfield Road	DCG		Footway	Resurfacing	In Progress	Winter
Far Cromwell Road	BW		Footway	Reconstruct	Planned	Winter
Finland Road	DCG		Footway	Resurfacing	Completed	Summer
Frances Avenue	CG		Footway	Patching	Planned	Spring 21
Garners Lane	DCG	Elmfield Road to Bramhall Lane	Footway	Slurry Seal	Completed	Summer
George Lane	BW	Gilbert Bank to Hyde Road	Footway	Resurfacing	Planned	Winter
Gotherage Lane	BR		Footway	Slurry Seal	Completed	Spring
Granville Road	DCG		Footway	Slurry Seal	Planned	Spring 21
Green Street	DCG		Footway	Slurry Seal	Planned	Spring 21
Greg Street	RS		Footway	Patching	Completed	Winter
Harvard Close	BW		Footway	Resurfacing	Planned	Winter
Heath Road	DCG		Footway	Patching	Planned	Spring 21
Hylдавале Avenue	CG		Footway	Reconstruct	Completed	Autumn
Kennerley Road	DCG	Full Length one side only	Footway	Resurfacing	Planned	TBA
Kestrel Close	MS		Footway	Resurfacing	Completed	Summer
Langham Road	HS		Footway	Reconstruct	Planned	TBA
Leyland Avenue	CG		Footway	Reconstruct	Completed	Spring
Lloyd Avenue	CG		Footway	Reconstruct	Completed	Autumn
Lowfield Road	DCG		Footway	Slurry Seal	Completed	Autumn
Lytham Street	DCG		Footway	Patching	Planned	Spring 21
Manifold Drive	MS		Footway	Resurfacing	Planned	TBA
Melrose Avenue	DCG		Footway	Resurfacing	Completed	Autumn
Needwood Road	BW		Footway	Resurfacing	In Progress	Winter
Neston Grove	DCG		Footway	Patching	Completed	Summer
Norris Hill Drive	HS		Footway	Resurfacing	Planned	TBA
Oakfield Road	DCG		Footway	Resurfacing	Planned	Winter
Osborne Street	BW	Stockport Road West to Davies Road	Footway	Resurfacing	Planned	TBA
Otley Grove	DCG		Footway	Resurfacing	Completed	Autumn
Peterhouse Gardens	BW		Footway	Resurfacing	Planned	Winter
Petersburg Road	DCG	Stockholm Road to Dale Street	Footway	Patching	Completed	Summer
Petersburg Road	DCG	Dale Street to Brussels Road	Footway	Resurfacing	Completed	Autumn

Rimsdale Close	CG	No 1 - No 24	Footway	Slurry Seal	Completed	Autumn
Rostrevor Road	DCG	One side only	Footway	Resurfacing	Completed	Autumn
Rushfield Road	CHS		Footway	Slurry Seal	Completed	Autumn
Russell Street	DCG		Footway	Patching	Planned	Spring 21
Sandringham Road	BW		Footway	Resurfacing	Completed	Autumn
Siddington Avenue	DCG		Footway	patching	Completed	Autumn
Stockholm Road	DCG	Petersburg Road to Moscow Road East	Footway	Resurfacing	Completed	Summer
Tarporley Close	DCG		Footway	Patching	Completed	Autumn
The Avenue	BW		Footway	Resurfacing	Completed	Winter
The Drive	BW		Footway	Resurfacing	Completed	Autumn
Valley Road	BW		Footway	Resurfacing	Completed	Spring 21
Vienna Road East	DCG	Stockholm Road to Finland Road	Footway	Resurfacing	Completed	Summer
Violet Street	DCG		Footway	Slurry Seal	Planned	Spring 21
Wadham Gardens	BW		Footway	Resurfacing	In Progress	Winter
Westfield Drive	BW		Footway	Resurfacing	Completed	Autumn
Weston Drive	DCG		Footway	Slurry Seal	Planned	Spring 21