

October 2020 *PLEASE NOTE DATES MAY BE SUBJECT TO CHANGE AND ARE A GUIDE ONLY*

Street Name	Ward	Extent	Type	Treatment	Scheme Status	When
Abingdon Road	RS	Reddish Vale Road to Dunbarton Road	Carriageway	Resurfacing	Completed	Summer
Akesmoor Drive	SH	Full Length	Carriageway	Resurfacing	Completed	Autumn
Alders Road	MS	Full Length	Carriageway	Resurfacing	Planned	TBA
Avondale Road	HZ	Cromar Road Junction to Cromar Road Junction	Carriageway	Resurfacing	Planned	TBA
Barnsfold Road	MS	No 50 to end	Carriageway	Patch Only	Planned	Autumn
Barnsfold Road	MS	Junction Hibbert Lane to No 50	Carriageway	Resurfacing	Planned	TBA
Barrack Hill	BR	St Christophers Drive to Gorsey Brow	Carriageway	Microasphalt	Completed	Autumn
Bradgate Avenue	HG	Full Length	Carriageway	Resurfacing	Planned	TBA
Bramhall Central Car Park	BS	Car Park	Carriageway	Microasphalt	Completed	summer
Bramhall Lane South	BN	Approx #290 to 50m approach to Grange Road	Carriageway	Microasphalt	In progress	Autumn
Bramhall Lane South	BN	Neville Road to Grange Road Jct	Carriageway	Microasphalt	Planned	Autumn
Bramhall Lane South	BN	Jct Broadway to approx #290	Carriageway	Resurfacing	Planned	TBA
Bramhall Moor Lane	SH	Aldwyn Crescent to Jacksons Lane	Carriageway	Surface Dressing	Completed	Summer
Branfield Avenue	HG	Full Length	Carriageway	Resurfacing	Planned	TBA
Branksome Drive	HG	Bradgate Avenue to no 50	Carriageway	Resurfacing	Planned	TBA
Brickbridge Road	MS	Full Length	Carriageway	Resurfacing	Planned	TBA
Brooklyn Road	SH	Full Length	Carriageway	Resurfacing	Completed	Autumn
Buxton Road	BC	Higher Hillgate to Dundonald Street	Carriageway	Resurfacing	Planned	TBA
Buxton Road	MS	Carr Brow to Boundary	Carriageway	Surface Dressing	Completed	summer
Carr Brow	MS	Full Length	Carriageway	Resurfacing	Planned	TBA
Cavendish Road	HZ	Rutland Road to Bakewell Road	Carriageway	Resurfacing	Completed	Summer
Central Drive	HG	Full Length	Carriageway	Resurfacing	Planned	TBA
Cherry Tree Lane	SH	Width restriction to Dialstone Lane	Carriageway	Patch Only	Planned	Autumn
Chester Road	BS	Lancastrian Way to Church Lane	Carriageway	Surface Dressing	Completed	Autumn
Chester Road	SH	Lyndhurst Avenue to Playing Field	Carriageway	Microasphalt	In progress	TBA
Church Lane	MS	Stockport Road to Roundabout	Carriageway	Resurfacing	Planned	Autumn
Church Lane	MS	West Tower Mews to No.137 Church Lane.	Carriageway	Resurfacing	Completed	Summer
Church Lane	MS	Roundabout to Ridge Avenue	Carriageway	Microasphalt	Completed	Autumn
Claremont Road	CHS	Full Length	Carriageway	Resurfacing	Completed	Summer
Didsbury Road	HS	Bankfield Avenue to Roundabout (one side only)	Carriageway	Resurfacing	Completed	TBA
Didsbury Road	HS	Lodge Court to Bus Lay-by	Carriageway	Resurfacing	Completed	Summer
Didsbury Road	HS	Langham Road to Branksome Road	Carriageway	Resurfacing	Completed	Summer
Dooley Lane		50mtr approach to Stockport Rd lights to the Garden Centre Car Park Entrance	Carriageway	Patch Only	Completed	Summer
Dovedale Close	MS		Carriageway	Microasphalt	Planned	Autumn
Ecclesbridge Road	MS	Hibbert Lane to Maple Avenue	Carriageway	Resurfacing	Planned	TBA
Foxland Road	CG	Full Length	Carriageway	Resurfacing	Completed	Summer
Gatley Road	CG	Torkington Road to Springfield Road	Carriageway	Resurfacing	Completed	Summer
Gatley Road	CG	Cambridge Road to Funeral Director	Carriageway	Resurfacing	Completed	Summer
Glenwood Grove	SH	Full Length	Carriageway	Resurfacing	Planned	TBA
Grenville Street	SC	Chatham Street to Bloom Street	Carriageway	Resurfacing	Completed	Summer
Hatherlow	BR	Gorsey Brow to #8 Hatherlow	Carriageway	Microasphalt	Completed	Autumn
Hempshaw lane	MAN	Lowndes Lane to Christie Street	Carriageway	Resurfacing	Completed	Summer
Highfield Road	CHS	Park Avenue to Westfield Road	Carriageway	Resurfacing	Planned	TBA
Hulme Hall Road	CHS	Upton Avenue to Swann Lane	Carriageway	Resurfacing	Completed	Summer
Huxley Close	BN	Full Length	Carriageway	Resurfacing	Planned	TBA
James Street Car Park	ECH	Car Park	Carriageway	Microasphalt	Completed	summer
Keswick Road	MS		Carriageway	Microasphalt	Planned	Autumn
Kinder Drive	MS	Full Length	Carriageway	Resurfacing	Planned	TBA

Lakeside Green	SH	Full Length	Carriageway	Resurfacing	Completed	Autumn
Links Road	MS		Carriageway	Patch Only	Planned	TBA
Lynton Drive	MS		Carriageway	Microasphalt	Planned	Autumn
Marlborough Drive	RS	Full Length	Carriageway	Resurfacing	Planned	TBA
Marple Road	OFF	Marple Old Road to Offerton Green	Carriageway	Microasphalt	Planned	Autumn
Marple Road	OFF	Hillcrest Road Junction	Carriageway	Resurfacing	Planned	TBA
New Zealand Road	OFF	Approx First 130m from Park Inn	Carriageway	Resurfacing	Completed	Spring
Norwood Avenue	MS	Full Length	Carriageway	Resurfacing	Planned	TBA
Norwood Road	SH	Full Length	Carriageway	Patch Only	Planned	TBA
Orford Close	MS		Carriageway	Microasphalt	Planned	Autumn
Osborne Street	BW	Dark Lane to Kingsway	Carriageway	Resurfacing	Planned	TBA
Park Lane	MAN	Full Length	Carriageway	Resurfacing	Completed	Summer
Parkside Close	MS		Carriageway	Resurfacing	Planned	TBA
Queen Street	MS	Full Length	Carriageway	Resurfacing	Planned	TBA
Ridge Avenue	MS	Full Length	Carriageway	Resurfacing	Planned	TBA
Rydal Avenue	SH	Full Length	Carriageway	Resurfacing	Planned	TBA
Saville Road	CG	Full Length	Carriageway	Resurfacing	Planned	Winter
Springfield Road	CG	Full Length	Carriageway	Resurfacing	Completed	Summer
St Thomas's Place	SC	Full Length	Carriageway	Resurfacing	Completed	Summer
Station Road	CHS	Ravenoak Road Roundabout to railway bridge	Carriageway	Microasphalt	Completed	Autumn
Station Road	CHS	Waitrose to Albert Rd	Carriageway	Patch Only	Completed	Autumn
Strines Road	MS	Oldknow Road to #54 Strines Road	Carriageway	Surface Dressing	Completed	summer
Strines Road	MS	#90 Strines Road to Rear #12 Barlow Wood Drive	Carriageway	Surface Dressing	Completed	summer
Styal Road	CG	Yew Tree Grove to Dark Lane Bridge	Carriageway	Resurfacing	Completed	Spring
Swann Grove	CHS	Full Length	Carriageway	Resurfacing	Planned	Autumn
The Green	MS	Full Length	Carriageway	Resurfacing	Planned	TBA
Truro Avenue	BC	Full Length	Carriageway	Resurfacing	Planned	Autumn
Turf Lea Road	MS	Full Length	Carriageway	Resurfacing	Planned	TBA
Turncroft Lane	OFF	Hanson Mews to Victoria Road	Carriageway	Resurfacing	Completed	Spring
Union Road	MS	Full Length	Carriageway	Resurfacing	Planned	Autumn
Vale Road	BR	Full Length	Carriageway	Surface Dressing	Completed	summer
Wellington Road North	HS	Approx Regent Court to Warwick Road	Carriageway	Surface Dressing	Completed	summer
Wellington Road South	BC	Longshut Lane to St Thomas's Place	Carriageway	Resurfacing	Completed	Summer
Wellington Road South	BC	Mount Tabor to St Thomas's Place	Carriageway	Resurfacing	Completed	Autumn
Wilmslow Road	BS	Deanwater Hotel to Church lane	Carriageway	Surface Dressing	Completed	summer
Woodford Road	BS	#61 to Baptist Church	Carriageway	Microasphalt	Completed	Autumn
Woodford Road	BS	Syddal Road to #61	Carriageway	Resurfacing	Completed	Summer
Woodford Road	BS	Baptist Church to #128	Carriageway	Resurfacing	Completed	Summer
Woodsmoor Lane	SH	Moorland Road to Railway	Carriageway	Resurfacing	Completed	summer
Wybersley Road	MS	Carr Brow Jct to Number 42	Carriageway	Part Resurfacing	Completed	Spring
Adswood Road	DCG	Bird Hall Road to Adswood Border	Footway	Slurry Seal	Completed	Spring
Alamein Drive	BR		Footway	Slurry Seal	Completed	Spring
Annable Road	BW	Full Length	Footway	Resurfacing	Planned	TBA
Arley Grove	DCG	Full Length	Footway	Resurfacing	Completed	Summer
Arundel			Footway	Slurry Seal	Completed	Summer
Ashdown Avenue	BW	Full Length	Footway	Resurfacing	Planned	TBA
Ashton Street	BW	Full Length	Footway	Resurfacing	Planned	TBA
Barlow Crescent	MS		Footway	Resurfacing	Completed	Autumn
Barnsfold Road	MS		Footway	Resurfacing	Completed	Summer
Beechfield Road	DCG	Full Length	Footway	Resurfacing	Planned	TBA
Beeston Grove	DCG	Full Length	Footway	Reconstruct	Completed	Summer

Birchway	MS	Kirkfell to Andrew Lane, one side only	Footway	Resurfacing	Completed	Summer
Boundary Close	BW	Full Length	Footway	Resurfacing	Planned	TBA
Bowfell Drive	MS		Footway	Resurfacing	Completed	Summer
Bowland Road	BW	Full Length	Footway	Resurfacing	Planned	TBA
Braddon Road	BW	Full Length	Footway	Resurfacing	Planned	TBA
Bramhall Lane	BN	Midland Road to Davenport Border	Footway	Slurry Seal	Completed	Summer
Bramhall Lane	DCG	Davenport Border to Clutha Road	Footway	Slurry Seal	Completed	Summer
Brimelow Street	BW	Full Length	Footway	Retread	Planned	TBA
Burnside Road	CG		Footway	Reconstruct	Planned	Autumn
Buxton Road	MS	Macclesfield Road to Mill Lane	Footway	Slurry Seal	Completed	Summer
Buxton Road	MS	Threaphurst Lane to 211 Buxton Road	Footway	Slurry Seal	Completed	Summer
Cale Green	DCG	Full Length	Footway	Slurry Seal	Completed	Summer
Cambridge Drive	BW	Full Length	Footway	Resurfacing	Planned	TBA
Cambridge Road	CG		Footway	Reconstruct	Planned	TBA
Carlingford Close	DCG	Full Length	Footway	Resurfacing	Planned	TBA
Carmichael Street	ECH	Edgeley Road to Old Chapel Street	Footway	Reconstruct	Planned	TBA
Castleton Drive	MS	Full Length	Footway	Resurfacing	Planned	TBA
Charnwood Road	BW	Full Length	Footway	Resurfacing	Planned	TBA
Chatsworth Road	MS	Full Length	Footway	Resurfacing	Planned	TBA
Church Lane			Footway	Slurry Seal	Completed	Summer
Clough Meadow	BW	Full Length	Footway	Resurfacing	Planned	TBA
Daisy Way	MS		Footway	Resurfacing	Completed	Summer
Dingle Grove	CG		Footway	Reconstruct	Completed	Summer
Edinburgh Drive	BW	Full Length	Footway	Resurfacing	Planned	TBA
Elm Tree Road	BW	Full Length	Footway	Resurfacing	Planned	TBA
Elmfield Road	DCG	Full Length	Footway	Resurfacing	Planned	TBA
Far Cromwell Road	BW	Full Length	Footway	Reconstruct	Planned	TBA
Finland Road	DCG	Full Length	Footway	Resurfacing	Completed	Summer
Garners Lane	DCG	Elmfield Road to Bramhall Lane	Footway	Slurry Seal	Completed	Summer
George Lane	BW	Gilbert Bank to Hyde Road	Footway	Resurfacing	Planned	TBA
Gotherage Lane	BR		Footway	Slurry Seal	Completed	Summer
Gravel Bank Road	BW	Full Length	Footway	Retread	Planned	TBA
Green Lane	HS		Footway	Slurry Seal	Completed	Summer
Harvard Close	BW	Full Length	Footway	Resurfacing	Planned	TBA
Hyldevale Avenue	CG		Footway	Reconstruct	Completed	Summer
Kennerley Road	DCG	Full Length	Footway	Resurfacing	Planned	TBA
Kestrel Close	MS		Footway	Resurfacing	Planned	Summer
Langham Road	HS	Full Length	Footway	Reconstruct	Planned	TBA
Langley Avenue	SH		Footway	Reconstruct	Planned	TBA
Legh Avenue	BW	Full Length	Footway	Retread	Planned	TBA
Leyland Avenue	CG		Footway	Reconstruct	Completed	Spring
Lloyd Avenue	CG		Footway	Reconstruct	Completed	Autumn
Lowfield Road	DCG	Full Length	Footway	Slurry Seal	Completed	Summer
Manifold Drive	MS	Full Length	Footway	Resurfacing	Planned	TBA
Meerbrook Road	ECH		Footway	Resurfacing	Planned	TBA
Melrose Avenue	DCG	Full Length	Footway	Resurfacing	Completed	TBA
Needwood Road	BW	Full Length	Footway	Resurfacing	Planned	TBA
Norris Hill Drive	HS	Full Length	Footway	Resurfacing	Planned	TBA
Oakfield Road	DCG	Full Length	Footway	Resurfacing	Planned	TBA
Osborne Street	BW	Stockport Road West to Davies Road	Footway	Resurfacing	Planned	TBA
Osborne Street	BW	Ardern Primary Schoo to Kingsway	Footway	Slurry Seal	Planned	TBA
Otley Grove	DCG	Full Length	Footway	Resurfacing	Completed	Summer

Peterhouse Gardens	BW	Full Length	Footway	Resurfacing	Planned	Autumn
Petersburg Road	DCG	Dale Street to Brussels Road	Footway	Resurfacing	Completed	Autumn
Redhouse Lane			Footway	Slurry Seal	Completed	Summer
Ridge Road	MS	Full Length	Footway	Resurfacing	Completed	Summer
Rostrevor Road	DCG	One side only	Footway	Resurfacing	Planned	TBA
Sandringham Road	BW	Full Length	Footway	Resurfacing	Planned	TBA
South Drive			Footway	Slurry Seal	Completed	Summer
South Meadway			Footway	Slurry Seal	Completed	Summer
Stockholm Road	DCG	Petersburg Road to Moscow Road East	Footway	Resurfacing	Completed	Summer
Stuart Avenue	BW	Full Length	Footway	Retread	Planned	TBA
The Avenue	BW	Full Length	Footway	Resurfacing	Planned	TBA
The Crescent			Footway	Slurry Seal	Completed	Summer
The Drive	BW	Full Length	Footway	Resurfacing	Planned	TBA
Valley Road	BW	Full Length	Footway	Resurfacing	Planned	TBA
Vienna Road East	DCG	Stockholm Road to Finland Road	Footway	Resurfacing	Completed	Summer
Wadham Gardens	BW	Full Length	Footway	Resurfacing	Planned	TBA
Westfield Drive	BW	Full Length	Footway	Resurfacing	Planned	TBA