



# Framing Inspection Checklist

21 Feb 2026 / Maude Cassidy

**Complete**

<b>Score</b>	44 / 98 (44.9%)	<b>Flagged items</b>	0	<b>Actions</b>	1
<b>Conducted on</b>	21.02.2026 17:12 PST				
<b>Prepared by</b>	Maude Cassidy				
<b>Location</b>	Canandaigua, NY 14424, USA (42.887535, -77.2816984)				

## Actions

1 action

Inspection / Verify the nailing pattern used in comparison to the sheer panel schedule

### Nail placement



Nail placement is uneven. One nail is not hammered down properly; crooked.



Photo 1

**To do** | Assignee: SafetyCulture Staff | Priority: High | Due: 09.04.2026 17:15 PST | Created by: SafetyCulture Staff

Fix crooked nail.

Improperly hammered nail identified. Need fixing

## Inspection

1 action, 44 / 98 (44.9%)

**Approved plans and inspection record to be on the job site.**



**Check inspection record card for all previously required / appropriate approvals prior to a framing inspection.**



**Review floor plans and verify all wall placements according to the approved plans.**



**Review structural plans, locate shear schedule, structural notes, and detail pages.**



**Review foundation plans to verify anchor bolt size and spacing. Cripple walls less than 14" solid blocking or sheathed, if over 14" brace as if the first story.**



**Ventilation of under floor areas 1 Sq. per 150 sq. feet of under floor area is required.**



**Access openings with mechanical equipment 30" X 30" min. or larger if needed to service equipment, without mechanical equipment 18" X 24".**



Note: 3" x 3" x 3/16" plate washers are required.

**Wood plates or sills shall be bolted to the foundation or the foundation wall. Steel anchor bolts shall be minimum 5/8".**



**Earth to untreated wood clearances: Joists 18" beams 12", posts 8".**



**Verify location and length of shear panels from the structural plans.**



Verify the nailing pattern used in comparison to the sheer panel schedule

1 action, 5 / 5 (100%)

**Nail types (common, box, or allowance of sinkers. Shear capacity is if common or box nails are not used).**



**Nail size (8d, 10d, etc.)**



**Nail spacing at edges and in the field (3 & 1 2, 4 & 12, 6 & 1 2, etc.).**



**Nail placement**



Nail placement is uneven. One nail is not hammered down properly; crooked.



Photo 1

**To do** | Assignee: SafetyCulture Staff | Priority: High | Due: 09.04.2026 17:15 PST | Created by: SafetyCulture Staff

Fix crooked nail.

Improperly hammered nail identified. Need fixing

**Drive flush so not penetrating through the laminates.**

**Minimum 3/8" from the edge of sheathing to the center of the nail.**

**Check for shiners.**

**Staggered nailing at edges with less than 3" nailing.**

**Verify shear panel material per the structural notes or schedule.**

**Type of material Plywood or OSB.**

**Grade of plywood i.e. APA Rated, Structural 1, 11, etc.**

**Thickness of plywood 3/8", 15/32", etc.**

**Number of ply's (as specified through the shear wall design).**

**Verify lumber size and grade per the structural specifications at the shear walls.**   
**Note: This includes sill plates, end members at hold-downs, and members at adjoining panel edges.**

**Verify shear panel to sill connection.**

**Nail size and spacing to floor framing below.**

**Verify solid member under shear wall for proper load and nailing transfers at second floor to first floor framing.**

**At shear wall located on concrete, check foundation anchors for size and spacing.**

**Check all structural details for special connections.**

Verify shear transfer at the top of the wall to the diaphragm above per structural details and shear schedule

0 / 3 (0%)

A35 spacing.	<input type="checkbox"/>
Rim joist or joist block-nailing requirements.	<input type="checkbox"/>
Verify these locations per the floor plans, structural plans, and foundation plans.	<input type="checkbox"/>
Verify hold down hardware installations, hold-downs typically appear at each end of shear panels.	<input checked="" type="checkbox"/>
Size of posts included at each end of shear panel.	<input checked="" type="checkbox"/>
Strap type hold-downs are nailed with listed fasteners.	<input checked="" type="checkbox"/>
When sinkers are used; there is a reduction in the hold down capacity.	<input checked="" type="checkbox"/>
Verify that holes drilled through posts are no greater than 1/16" larger than the bolt diameter.	<input checked="" type="checkbox"/>
Verify all nuts and bolts are tight	<input type="checkbox"/>
Check hold-down manufacturer specifications for listed and tested sizes of all bolts.	<input type="checkbox"/>
Check for through floor uplift transfers from shear walls above, including Straps, threaded rods, FTA twisted straps, etc.	<input type="checkbox"/>
Edge nailing through posts above and below.	<input type="checkbox"/>
All through floor transfers shall connect to a post or built-up member below, and edge nailing is required through the plywood shear to the post or built up member.	<input type="checkbox"/>
Note: Additional HD's or PA's to foundations may occur at these locations.	
Check plans for drag straps ex: WB's or ST's.	<input checked="" type="checkbox"/>
If pipe penetrations or other elements break top plates in shear panels, look for standard detail or have an engineer provide details for reconnection of the top plate chord.	<input checked="" type="checkbox"/>
Check top plates for splices less than 4ft laps. (Provide straps at these locations, or see approved detail.) Check all notching and boring through plates and studs not to exceed limitations.	<input checked="" type="checkbox"/>
Verify size and grade for all headers with approved plans.	<input checked="" type="checkbox"/>

Verify size, spacing, grade, and placement of floor and ceiling joist with approved plans.	<input checked="" type="checkbox"/>
Verify size, grade, and placement of all beams and built-up members in floors or ceilings.	<input checked="" type="checkbox"/>
Verify full bearing under all beams and built up members per the approved plans.	<input checked="" type="checkbox"/>
Check plan details for positive connections at bearing points of all beams and built up members.	<input checked="" type="checkbox"/>
Check connections at high to low wall transitions, it may require strapping.	<input checked="" type="checkbox"/>
Check windows in bedrooms for egress requirements. Maximum 44" sill height, minimum 5.7 sq. ft. opening, minimum 20" wide, minimum 24" high (see City's emergency egress handout).	<input checked="" type="checkbox"/>
Check for tempered glass requirements at all areas subject to human impact. Usually glass less than 18" above floor levels, at stair areas and landings, next to entry doors, sliding glass doors, and bathroom shower areas.	<input checked="" type="checkbox"/>
Verify window flashings to be installed shingle fashion.	<input checked="" type="checkbox"/>
Verify window-nailing flanges to be set in a bead of mastic or caulking.	<input checked="" type="checkbox"/>
Verify minimum ceiling heights at drop ceilings and hallways.	<input checked="" type="checkbox"/>
Verify fire blocking at all drop-ceiling areas.	<input checked="" type="checkbox"/>
Verify fire blocking at furred out walls and concealed locations.	<input type="checkbox"/>
Verify all duct chases are fire-stopped at each floor level.	<input type="checkbox"/>
Check through penetrations at rated walls (i.e.; house to garage) for listed sealant.	<input type="checkbox"/>
Check membrane penetrations same as above.	<input type="checkbox"/>
Anchor bolts installed with washers and nuts.	<input type="checkbox"/>
Anchor bolts within 12" of bottom plate break.	<input type="checkbox"/>
Seal all top/bottom plate holes or holes in the floor.	<input type="checkbox"/>

Seal horizontal penetrations 10' on center.	<input type="checkbox"/>
Seal around windows and exterior bottom plates.	<input type="checkbox"/>
Strong back with diagonal bracing on gables per manufacturer's instructions.	<input type="checkbox"/>
Lateral bracing per individual truss papers.	<input type="checkbox"/>
Nail all truss hangers - all round holes need to be filled.	<input type="checkbox"/>
Nail all joist hangers - all round holes need to be filled.	<input type="checkbox"/>
Strap top plate breaks when 2 breaks occur within 24" with a 16 gauge strap and 6-16d nails on each side of break.	<input type="checkbox"/>
Positive connection on all post and beams.	<input type="checkbox"/>
Fire stop all top and bottom of all chases.	<input type="checkbox"/>
Make sure all joists have hangers - including stair landings.	<input type="checkbox"/>
Strap any beams to top plates where beam goes thru top plate	<input type="checkbox"/>
Nail all beam pockets.	<input type="checkbox"/>
Nail all corner studs 2 rows 16d nails at 24" on center.	<input type="checkbox"/>
Check that all roof ventilation has been installed.	<input type="checkbox"/>
Roof must be complete before framing inspection.	<input type="checkbox"/>
Get fix for any cut/damaged joist or truss from joist or truss company.	<input type="checkbox"/>
Toe nail rim board to sill plate at 6" on center.	<input type="checkbox"/>
Add studs under all double girder truss/double joist	<input type="checkbox"/>
Smoke detectors required in all sleeping rooms and outside each sleeping room - within 15' and make sure detectors are more than 3' away from air return ducts or registers.	<input type="checkbox"/>
Fire block stair case and seal any holes in fire blocks	<input type="checkbox"/>
Max stud spacing 24" on center.	<input type="checkbox"/>
Transfer all point loads in crawl space.	<input type="checkbox"/>

Add sheetrock backing to tub/shower stalls and secure to walls.

Provide individual truss papers.

Provide approved plans, joist layout.

Clean crawl space of all debris.

Block all trusses at bearing locations.

Block all joists at bearing walls.

Electrical must be completed and approved by Labor & Industries.

All other inspections must be passed at or prior to framing inspection.

Block any short joist to rim board.

Add full support under heels of rafters.

Check for tempered glass at required areas.

Check to assure the house is built as per approved plans. Submit any changes for review and approval to the Building Dept office before framing inspection.

Sign Off

Name and Signature

*Maude Cassidy*

Maude Cassidy  
02.04.2026 17:17 PST

## Media summary



Photo 1