



2005 Mercedes-Benz E55 AMG Base
5.5 GAS
WDBUF76J75A787523
722.6

License Plate: X535 00

Miles In: 36,244
Miles Out: 36,244

CUSTOMER ISSUES AND ADVISORIES

Work Description

Work completed:

1. service (Performed)
2. brake flush
3. Spark plugs
4. Transmission service
5. Investigated auto trunk feature
6. Attempted to remove SOS message on dash

Vehicle was brought in for a comprehensive post-purchase inspection to evaluate its overall condition and identify any maintenance or service items that should be addressed. The inspection found the front and rear brake pads and rotors to be approximately 50% remaining. Tire tread measured 4.1 mm or greater on all tires, with the front tires dated 2023 and the rear tires dated 2022. The main battery was found to be an aftermarket battery, while the auxiliary battery is an original-equipment Mercedes battery dated 2024. All vehicle fluids were checked and found to be at acceptable levels and condition, with the exception of the brake fluid, which was recommended for replacement.

Very minor oil sweating was noted around the rear main seal and valve covers; these areas are currently minimal and do not require attention at this time. The engine mounts, drive belt, steering system including the power steering pump and hoses, heating and air conditioning system, cooling system, suspension components, drive axles and driveshaft, and exhaust system were all inspected and found to be in good condition. The windshield and other glass were also found to be in good condition, while the wipers were noted to be marginal.

Based on the inspection findings, the customer approved the recommended maintenance and diagnostic work. The scheduled service was performed, including a brake fluid flush, spark plug replacement, and transmission service. The transmission was operating as intended, and the transmission service was recommended and performed because there was no available documentation showing that this service had previously been completed. The automatic trunk feature was also investigated, and an attempt was made to remove the SOS message displayed on the instrument cluster. All approved work was completed and the vehicle was checked to confirm proper operation following the services.

WORK TO BE PERFORMED

Labor

Labor	Tech	Hrs	Price	Total
Service		1.00	204.00	204.00
Perform brake fluid flush	MIK	1.00	204.00	204.00
Replace spark plugs	MIK	2.00	204.00	408.00
Transmission service		2.00	204.00	408.00
Wire harness repair for trunk		3.00	150.00	450.00
Wire harness repair for SRS light		1.00	150.00	150.00

SubTotal: Labor **\$1,824.00**

Parts

Parts	Part No	Qty	Price	Total
Brake fluid	MER03990158032	1.00	48.00	48.00
Spark plug	MER0041591303	16.00	21.00	336.00
Engine oil filter	MER0001802609	1.00	22.00	22.00
Engine oil	MER990250540TL0812	9.00	18.00	162.00
Red Transmission fluid	MER1088216	4.00	34.00	136.00
Transmission filter kit	MER1402770095	1.00	55.00	55.00

SubTotal: Parts **\$759.00**

▪ 2005 Mercedes-Benz E55 AMG Base

Labor	1,824.00
Parts	759.00
Hazmat*	10.00
Supplies*	10.00
Taxes	81.10

Estimate Total**\$2,684.10**

* Shop Supply & Hazmat Fees: This charge represents costs and profits (where applicable) to this repair facility for miscellaneous shop supplies, and/or waste removal

AUTHORIZATION

Date/Time:		Original Estimate Total:			
Authorization Method:	☐ Email	☐ Text	☐ Phone	☐ In Person	☐ Fax
Contact Details:					
X _____ Customer Signature			_____ Authorized By (Please Print)		

Intended Method of Payment:☐ Check ☐ Credit card ☐ Cash ☐ Other

All Quotes / Estimates valid for 10 days. A 3% surcharge applies to all payments made with a credit card. Personal checks are accepted for payment up to \$1,500. \$1500 and higher amounts are to be paid via bank check only. All Mercedes parts are guaranteed, we are not responsible for aftermarket customer supplied parts. Payment must be made in full prior to a vehicle being picked up. This is an estimate. It is possible that a job takes longer than estimated. If any additional parts are required to complete the job listed you will be notified prior to the work being completed.