




ELEVATE CVG

Terminal Modernization Program

Update – May 2024



Terminal Improvements



Main Terminal & Customer Service Building:

- Customer Service Building (CSB) Buildout
- Terminal Ticketing Refurbishment
- Security Checkpoint Expansion
- Front Entrance Enhancements
- Exit Lane/Meet and Greet
- Infill Under Security

Baggage Handling System Replacement

Passenger Tunnel Refresh
Train (AGTS) Refurbishment

Concourse A:

- Renovation
- Loading Bridge Replacements

Concourse B:

- Renovation
- Loading Bridge Replacements



Elevate CVG

- Executive Program Management – Paslay Group
 - Program Delivery Support and Management
 - Implementation Plan
 - Validation, Planning, & Concept Development
 - Design-Build Solicitation
 - Design Standards
 - Program Definition Documents (PDD)
 - Baggage Handling System (BHS)
 - Coordinating Enabling Scope


MAIN TERMINAL - LEVEL 2 | EXISTING

COMPONENT


- A** Ticket Counters
- B** Airline Ticket Offices
- C** Landside public restrooms
- D** TSA offices
- E** CVG offices
- F** Concessions
- G** Security Screening Checkpoint (SSCP)

LEGEND

- Ticketing/ Counter
- Airline Support
- Airport Support
- Restroom
- Concession
- SSCP/ TSA
- Curbside




MAIN TERMINAL - LEVEL 2 | TICKETING CIRCULATION – MAINTAIN EXISTING CONDITIONS & CSB BUILDOUT



LEGEND

- Ticketing Counter / Queueing
- Concessions
- Restrooms

Category	Existing	13 MAP *	16 MAP *
Total In-Line Positions	87	136	141
Queue Area (SF)	11,240	9,495	9,609




MAIN TERMINAL - LEVEL 2 | TICKETING CIRCULATION – RELOCATE TICKETING COUNTERS

COMPONENTS


- A** New BHS induction openings in slab
- B** Reduction of ATO space
- C** Full reconfiguration of Men's and Women's landside restrooms

LEGEND


- Ticketing Counter / Queueing
- ATO or Concessions
- Options Restrooms



Category	Option 2	13 MAP *	16 MAP *
Total In-Line Positions	106	136	141
Queue Area (SF)	13,400	9,495	9,609




MAIN TERMINAL - LEVEL 2 | SSCP QUEUE AREA - EXISTING CONDITIONS




LEGEND

- SSCP Queue
- Concessions
- Offices



MAIN TERMINAL - LEVEL 2 | SSCP QUEUE AREA - SLAB INFILL OPTION



COMPONENTS

- A** 3,150 SF slab infill
- B** Reduction in concessions and office space

NOTES

- Central SSCP entry with intuitive wayfinding and generous circulation
- Slab infill may require interior scaffolding that impacts PAX experience during construction

LEGEND

SSCP Queue

Category	Slab Infill Option	13 MAP	16 MAP
No. of Screening Devices	15	16	18
Queue Area (SF)	11,500	9,600	10,800



Elevate CVG

- Upcoming Concept Decisions
 - Elevators & Escalators at Concourses A & B
 - Restroom Blocks
 - Standards and Space Requirements
 - General Layout
 - Federal Inspection Services (FIS) Area
 - Concourses A & B and AGT Tunnel
 - Terminal Curbfront
- Baggage Handling System (BHS)
 - Design Changes

Elevate CVG

- Airline Meeting – May 29
- Industry Day Outreach Event – May 30
- Program Management/Construction Management (PM/CM) Solicitation – extension of staff
 - Release late June
 - Recommendation to November 18th Board
- Design-Builder (DB) Solicitation
 - Release early July
 - Recommendation to November 18th Board