



Claim #	_____
Authorized	Yes <input type="checkbox"/> No <input type="checkbox"/>

# Labor Claim Form — Prestige Solo & Excellence - Prefix PT – PA – PEA - PB & PEB Product Recall

Please print clearly and complete all fields to ensure your claim is processed. This form is unique and only one claim may be submitted for each form. The same boiler cannot be claimed more than once. It is my responsibility to arrange access to carry out the work, no labor claim will be paid without completing the task in accordance with Field Repair Instructions.

### Contractor Information

Original contractor (Check box if you are)

Legal Company Name: \_\_\_\_\_

Company Address: \_\_\_\_\_

\_\_\_\_\_

City \_\_\_\_\_ Province \_\_\_\_\_ Zip Code \_\_\_\_\_

E-mail \_\_\_\_\_

Phone \_\_\_\_\_

### Site Information

Property Owner/Occupier Name: \_\_\_\_\_

Installation Address: \_\_\_\_\_

\_\_\_\_\_

City \_\_\_\_\_ Province \_\_\_\_\_ Zip Code \_\_\_\_\_

E-mail \_\_\_\_\_

Phone \_\_\_\_\_

### Boiler & Installation Information

Boiler model: \_\_\_\_\_ Boiler Serial Number: \_\_\_\_\_ Gas Type: NG  LP

PARKIT 160 - Appliance adapter mechanical fixing kit Installation date: \_\_\_\_\_ *(Triangle Tube reserve the right to contact property owners to confirm PARKIT 160 installation)*

CO Detector fitted i.a.w. Manufacturer's Instructions: Yes  No

Correct Rating Label for Gas Type is attached to boiler: Yes  No

### COMBUSTION READINGS RECORDED DURING REPAIR

Analysers set to correct gas type: NG  LP

#### COMBUSTION READINGS - COMPLETE CHECK

**TURN THE BOILER OFF IF THE COMBUSTION READINGS REQUIRED BY TRIANGLE TUBE CANNOT BE ACHIEVED!**

CO ANALYSER MODEL TYPE USED: \_\_\_\_\_

OPERATING AT HIGH FIRE	READINGS AS FOUND	READINGS AS LEFT
CO <sub>2</sub> [%]		
O <sub>2</sub> [%]		
CO [ppm]		
OPERATING AT LOW FIRE	READINGS AS FOUND	READINGS AS LEFT
CO <sub>2</sub> [%]		
O <sub>2</sub> [%]		
CO [ppm]		

BOILER LEFT OPERATING (check corresponding box) Yes  No

The combustion readings were taken i.a.w. instructions provided by Triangle Tube Yes  No

Vent & Air Supply is in accordance with Triangle Tube Installation Instructions Yes  No

**By submitting this form, I confirm that PARKIT 160 has been correctly fitted and that combustion measurements are in accordance with Triangle Tube required range detailed on the kit installation instruction**

I confirm that no members present during the repair were shielding, self-isolating or displaying symptoms of COVID 19 and that at all times we maintained the required social distancing 6 ft apart.

Installer's Name (in prints) \_\_\_\_\_

Date & Signature \_\_\_\_\_

Property Owner's Name (in prints) \_\_\_\_\_

Date & Signature \_\_\_\_\_

Property Owner/End User declined to sign Yes

Maintenance problems discussed with the end user are to be addressed at no cost to Triangle Tube. Further action(s) required with the boiler or heating system? No  Yes   
(If Yes, please attach explanation to the form or use the back of the form)

**If you are unable to achieve the required combustion readings TURN OFF the appliance and contact Triangle Tube 856-228-8881, Ext. 575**